

SUSITIKIMO PROTOKOLAS

2019-07-01

Susitikimo vieta: Vilniaus miesto savivaldybė, Konstitucijos pr. 3, Vilnius

Susitikimo data ir laikas: 2019 m. birželio 28 d., 10.00 val.

Susitikime dalyvauja:

Giedrius Krasauskas, Vilniaus miesto savivaldybės Viešųjų pirkimų skyriaus vedėjas

Lina Papinigytė, UAB „Vilniaus vystymo kompanija“ Projektų valdymo skyriaus vadovė

Ingrida Kalinauskienė, „Transparency International“ Lietuvos skyriaus programų vadovė

Susitikimo tikslas: aptarti pagal „Sąžiningumo susitarimų“ projektą stebimus Vilniaus miesto savivaldybės projektus ir jų įgyvendinimą.

Kontekstas:

2016 – 2019 m. „Transparency International“ Lietuvos skyrius (TILS) įgyvendina „Sąžiningumo susitarimų“ projektą Lietuvoje. Projektą per „Transparency International“ Sekretariatą finansuoja Europos Komisija, projekto vertė – 389 113 EUR, projekto trukmė - 2016 m. sausis – 2019 m. gruodis.

Projekto metu TILS stebi šiuos Vilniaus miesto savivaldybės projektus, kurių bendra vertė – 11,4 mln EUR.:

1. [„Neries krantinių modernizavimas, sukuriant inovatyvias erdves kūrybai, sąlygas aktyviam poilsiui, sveikatingumo renginiams Šiaurinėje teritorijoje“](#) (projekto kodas 07.1.1-CPVA-R-904-01-0001);
2. [„Neries slėnio rekreacinės paskirties takų ir jų jungčių, saugos ir kitos viešųjų erdvių infrastruktūros įrengimas“](#) (projekto kodas 07.1.1-CPVA-R-904-01-0002).

Susitikimo eiga:

1. Susitikimo pradžioje TILS atstovė atkreipė dėmesį, jog TILS įgyvendinamo „Sąžiningumo susitarimų“ projekto pabaiga yra 2019 m. gruodžio mėn., bei pristatė, jog šiuo metu „Transparency International“ Sekretariatas kartu su Europos Komisija svarsto galimybę pratęsti projektą.
2. Pagal Vilniaus miesto savivaldybės pateikiamą informaciją, Vilniaus m. savivaldybė aukščiau nurodytus projektus ketina įgyvendinti iki 2020 m. vasario 29 d. Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovai informavo, kad šiuo metu jie nėra pateikę prašymų projektams pratęsti.
3. I. Kalinauskienė pasiteiravo Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovų, su kokiais iššūkiais susiduriama įgyvendinant šiuos projektus ir kada numato įgyvendinti kiekvieną pirkimą (iš viso – 6).

4. G. Krasauskas ir L. Papinigytė pateikė informaciją apie visus 6 pirkimo objektus:

„Dešinės Neries krantinės pusės sutvarkymo, dviračių ir pėsčiųjų takų, Vilniuje, statybos darbai su darbo projekto parengimu. I TP VP16.40 DEŠINĖ (I etapas)“

UAB „Litcon“ paskelbė pradėjusi restruktūrizavimo procesą. Svarstoma, ar UAB „ATEA“ galėtų perimti UAB „Litcon“ įsipareigojimus. Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovai pasidomėjo galimybe Advokatų profesinės bendrijos Judickienė ir partneriai JUREX įvertinti įsipareigojimų perdavimą UAB „ATEA“ iš teisinės pusės.

Atsižvelgiant į šiuos iškilusius iššūkius ir dabartinius darbų tempus, Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovai planuoja, kad darbai užtruks iki **2020 m. pabaigos**.

„Dešinės Neries pusės Pėsčiųjų ir dviračių takų nuo Baltojo tilto iki Žaliojo tilto, Vilniuje, statybos darbai su darbo projekto parengimu. II TP VP15.79 DEŠINĖ“;

„Dešinės Neries krantinės pusės paviršinių nuotekų šalinimo tinklų rekonstravimas, pėsčiųjų ir dviračių takų tarp Baltojo tilto ir Baravyko g., Vilniuje, statybos darbai su darbo projekto parengimu. III TP VP13.113 DEŠINĖ“.

Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovai planuoja, kad darbai pagal šiuos du pirkimus, kuriuos įgyvendina UAB „Sostinės gatvės“, bus baigti **2019 m. rugpjūčio mėn. pabaigoje** (išskyrus apšvietimo darbus, kuriuos vykdys UAB „ATEA“).

Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovai pasidomėjo galimybe UAB „SWECO“ įvertinti atliktus dangos darbus.

„Kairės Neries krantinės pusės sutvarkymo, dviračių ir pėsčiųjų takų, Vilniuje, statybos darbai su darbo projekto parengimu. I TP VP16.40 KAIRĖ (II etapas)“.

Po antrojo šaukimo teikti pasiūlymus, Vilniaus miesto savivaldybė atmetė gautus tiekėjų pasiūlymus (2) dėl per aukštos kainos. Šiuo metu projektuotojas SĮ „Vilniaus Planas“ atnaujiną sąmatas, planuoja skelbti pirkimą trečią kartą. Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovai pasidomėjo galimybe UAB „SWECO“ įvertinti žiniaraščių paskaičiavimus.

Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovų nuomone, reikės 19 mėn. darbams įgyvendinti, todėl numatoma darbus baigti **2022 m. pab.**

„Neries visos krantinės apšvietimo įrengimas su darbo projekto parengimu. I TP (I-IV etapai), II TP, III TP“.

Pirkimą laimėjo UAB „ATEA“, darbų pradžia – 2019 m. liepos 1 d. Kadangi apšvietimas bus įrengiamas visoje krantinėje, numatoma darbų pabaiga sutampa su vėliausiai pasibaigiančio pirkimo darbų įgyvendinimo pabaiga (šiuo atveju – kairės pusės – **2022 m. pabaiga**).

„Dešinės Neries krantinės pusės riedučių parko įrengimas. I TP VP16.40 DEŠINĖ (I etapas)“.

Sutartis pasirašyta su UAB „Statybų kodas“, pradėti rangos darbai. Planuojama darbų pabaiga – **2019 m. lapkričio mėn.**

5. Vilniaus miesto savivaldybės ir „Vilniaus vystymo kompanijos“ atstovai taip pat informavo, kad naudodamiesi „Tvarkau Vilnių“ programėle vilniečiai užduoda klausimus apie vykdomus krantinių darbus. Per visą laikotarpį gauta apie 10 pranešimų.

Su šiuo protokolu susipažinau ir patvirtinu, kad nurodyta informacija yra teisinga:

Giedrius Krasauskas

Viešųjų pirkimų skyriaus vedėjas
Vilniaus miesto savivaldybė



Lina Papinigitė

Projektų valdymo skyriaus vadovė
UAB „Vilniaus vystymo
kompanija“



Ingrida Kalinauskienė

Programų vadovė
„Transparency International“
Lietuvos skyrius

**2019 m. liepos 1 d.
Vilnius**

In English (translated by TI Lithuania):

MEETING MINUTES

01 July 2019

Location: Vilnius Municipality, Konstitucijos pr. 3, Vilnius

Date and Time: 28 June 2019, 10:00

Participants:

Mr. Giedrius Krasauskas – Head of Procurement Division at Vilnius City Municipality;
Lina Papinigyte – Head of Project Management Department at “Vilniaus vystymo kompanija” Ltd.;
Ingrida Kalinauskiene – Chief Operating Officer at Transparency International Lithuania.

Goal of the meeting:

To discuss the implementation of Vilnius City Municipality’s projects monitored by TI Lithuania under the Integrity Pacts agreement.

Context:

From 2016 to 2019 Transparency International Lithuania (TI Lithuania) has been implementing the Integrity Pacts initiative in Lithuania. The initiative is financed by the European Commission (via Transparency International Secretariat). The budget of this initiative is 389 113 euros, the duration - from January 2016 to December 2019.

During the Integrity Pacts initiative, TI Lithuania has been monitoring two Vilnius City Municipality’s projects, the total value of which is 11,4 million euros.

3. [“Modernisation of Neris river embankments and creation of innovative spaces for creativity, active recreation and wellness events in the Northern territory”](#) (project code: 07.1.1-CPVA-R-904-01-0001);
4. [“Setting up Neris valley recreational paths and their interconnections, safety and other infrastructure for public spaces”](#) (project code: 07.1.1-CPVA-R-904-01-0002).

Meeting minutes:

6. At the beginning of the meeting, the representative of TI Lithuania reminded everyone that the initially agreed end of the Integrity Pacts initiative is December 2019 and informed that Transparency International Secretariat and the European Commission are currently considering the possibility to prolong it.

7. Based on publicly available information, the implementation deadline of the above-mentioned projects remains unchanged - 29 February 2020. The representatives of Vilnius City Municipality and "Vilniaus Vystymo Kompanija" informed that they have not filed any requests to prolong the timeline for projects' implementation.
8. I. Kalinauskiene inquired about the current stage of implementation of all 6 monitored procurements and any foreseen obstacles.
9. G. Krasauskas ir L. Papinigyte provided detailed information about all 6 procurements:

"Construction works of the right riverbank of Neris, set up of bicycle and pedestrian paths, with preparation of the work project. I TP VP16.40"

The leading contractor - "Litcon" Ltd. announced the beginning of its restructuring process. The representatives of Vilnius City Municipality and "Vilniaus Vystymo Kompanija" are currently evaluating the options to transfer the obligations to other contractors. The representatives of Vilnius City Municipality and "Vilniaus Vystymo Kompanija" inquired about the possibility for Jurex to evaluate the transfer of obligations to „ATEA“ Ltd. from the legal side.

Considering these challenges and the pace of the current work, Vilnius City Municipality and "Vilniaus Vystymo Kompanija" predict that the construction works will last until the end of 2020.

"Construction works of bicycle and pedestrian paths between the Baltasis tiltas and the Zaliasis tiltas on the right bank of the Neris river in Vilnius, with preparation of the work project. II TP VP15.79";

"Reconstruction of surface wastewater disposal networks, construction works of bicycle and pedestrian paths between the Baltasis tiltas and Baravykas str. on the right bank of the Neris river in Vilnius, with preparation of the work project. III TP VP13.113".

The representatives of Vilnius City Municipality and "Vilniaus Vystymo Kompanija" predict that the work according to these two procurements, implemented by "Sostines gatves" Ltd. will be completed by the end of August 2019 (except the lighting works that are going to be implemented by "ATEA" Ltd.).

The representatives of Vilnius City Municipality and "Vilniaus Vystymo Kompanija" inquired about the possibility for SWECO to evaluate the implemented surface works.

"Construction works of the renovation of the left bank of the Neris river in Vilnius - bicycle and pedestrian paths, with preparation of the work project. I TP VP16.40".

After the second tender results, Vilnius City Municipality rejected the received offers (in total 2) due to the high prices. The architect MOE "Vilniaus Planas" is currently updating the estimates so that CA could announce the procurement for the third time. The representatives of Vilnius City Municipality and "Vilniaus Vystymo Kompanija" inquired about the possibility for SWECO to evaluate the sheet calculations from the second tender.

According to the representatives of Vilnius City Municipality and “Vilniaus Vystymo Kompanija”, the implementation of the works will require some 19 months (from the moment of the start of works). Due to this, the estimated completion date for this project is the end of 2022.

“Installation of lighting with in the riverbanks of the Neris river, with preparation of the work project. I TP (I-IV Stages), II TP, III TP”.

“ATEA” Ltd. won the tender. The beginning of the works is 1 July 2019. The lighting will be installed in all riverside, thus the estimated final date for the completion of the works overlaps with the end of the latest completion of the procurement works (in this case – left riverside – the end of 2022).

“Construction of the Roller Skates Park on the right bank of the Neris River. I TP VP16.40”

The agreement is signed with “Statybu kodas” Ltd., the works have already started. The estimated completion date for the works – November 2019.

10. The representatives of Vilnius Municipality and “Vilniaus Vystymo Kompanija” also informed that Vilnius city residents use the application “Tvarkau Vilnių” to raise questions about the riverside construction works. Throughout the whole period of reconstruction, 10 inquiries have been received.

I have read the meeting minutes and confirm that the information provided above is correct:

Giedrius Krasauskas

The Head of Procurement Division
at Vilnius Municipality

Lina Papinigitė

The Head of Project Management
Department at “Vilniaus Vystymo
Kompanija” Ltd.

Ingrida Kalinauskienė

Chief Operating Officer at
Transparency International
Lithuania

01 July 2019

Vilnius